Canadian Natural Resources Limited GENERAL PRESSURE VESSEL INFORMATION										
District: Grande Pi	Skid No.									
Facility: Pass Cre		Location (LSD): 03-06-60-19 W5M								
Vessel Name Equipment Number: Line Heater										
		eatei								
Orientation: Horizontal Status: Not in Service Regulatory Inspection										
Status: Not in	Service	PRESSURE VESS	CEI N	Regulatory In	_					
"A" on "C" o	or "S" (Sask.) or BC R		SEL IV.	AMEPLATE DA		CRN Numb				
A of G	H-9622.12									
Vessel serial number	Size: 55 in x 20 ft									
Shell thickness: 9.:				Shell material: SA 36						
Head thickness: 9.				Head material: SA 36						
Tube wall thickness Tube diameter:	3:			Tube material:						
Channel thickness:				Tube length: Channel material:						
Design pressure		Operating pressure		Shell:						
	Tubes:					Tubes:				
	Shell: 93°C	Operating temperature		a						
Design Temp.				Shell:						
	Tubes:			Tubes:						
X-ray: RT-1	Heat treatment: HT									
Code parameters: A	Coated: No									
Manufacturer: Plain	Year built: 1996									
Corrosion allowanc	Manway: No YE NAMEPLATE DATA									
	PI	RESSURE SAFETY	VALV	E NAMEPLATI	DATA					
PSV Tag #	Manufacture Model #			Serial # Set Pro		essure	Capacity	Service		
						Pa)	(scfm)	Date		
PSV Removed					· ·		. ,			
	Service By Block Valve			Location Si						
CRN#						ize Code Stamp				
							Stamp			
	SERV	VICE CONDITIONS	S-INDI	ICATE ALL THA	AT APPL	Y				
Sweet X	Sour Oil					Gas X		Water X		
Amine	LPG Cone			ndensate X		Air		Glycol X		
Other (Describe):										
Inspection Interva	ıl			_PSV Service Int	terval					
(Determined by MIC in	conjunction with Chief Insp	pector following guidelines	of CNR	L's Owner-User Inspe			viewed and accep	oted by:		
Mechanical Integr	nty Coordinator				D	ate				

Fill out all forms as completely as possible. <u>All information</u> is important! Use back of sheets to record additional information or sketch if required. Copy of report to be filed by MIC at site, and copy sent to Chief Inspector

External Inspection Items	G	F	P	N/A	Comments
Insulation Verify sealed around manways, nozzles, no damage present, and there is no egress of moisture.	X				Line heater is 70% insulated – no open or torn sections.
External Condition Assess paint condition, areas peeling, record any corrosion, damage, etc (record location, size and depth of corrosion or damage)	X				Painted sections inside building – good condition – no exposed metal.
Leakage Record any leakage at flanges, threaded joints, weep holes on repads, etc.	X				No leaks detected.
Saddle/skirt Assess condition of paint, fire protection, concrete. Look for corrosion, buckling, dents, etc. Look at vessel surface area near supports. Verify no signs of leakage at attachment to vessel and attachment welds are acceptable. Ground wire attached?	X				Saddle: No distortion, buckles or dents. No obvious leaks at saddle to shell area – no stains. Paint is in good condition – no exposed metal. Skid package is grounded.
Anchor Bolts Hammer tap to ensure secure. Look for cracking in treads or signs of deformation.	X				Firmly bolted to skid deck.
Concrete foundation Check for cracks, spalling, etc.				X	No concrete – vessel sits inside skid and skid is mounted on pilings.
Ladder / Platform Describe general condition, ensure support is secure to vessel, describe any hazards.				X	No ladder or platforms.
Nozzle Assess paint, look for leakage, and ensure stud threads are fully engaged. Record any damage, deflection, etc. Are nozzles gusseted?	X				No deflection – no leaks. All studs fully engaged to threads – no short bolts. Nozzles are not gusseted.
Gauges Ensure gauges are visible, working, no leakage, and suitable for range of MAWP/Temp.	X				Pressure gauge: No pressure gauge. Temp gauge: No gauge. Sight glass on accumulator is unobstructed.
External Piping Ensure pipe is well supported. All clamps, supports, shoes, etc. in place. Look for evidence of structural overload, deflection, etc. Paint condition, external corrosion?	X				Well supported, no deflection, all clamps and shoes in place. Paint is in good condition – no exposed metal – no corrosion.
Valving Ensure no leaks are visible. Valves are properly supported and chained if necessary.	X				Well supported – no leaks.
PSV Ensure PSV is set at pressure at or below that of vessel.				X	No PSV on this – line heater is out of service.
NDE methods Was UT/ MPI done on vessel (MI coordinator to review results)	X				Ultrasonic thickness survey carried out on piping – no metal thickness detected below nominal minus corrosion allowance.


Recommendations or corrective actions: Vessel is Fit for Service or describe corrective actions required) (MIC to review corrective actions with Operations, discuss with Chief Inspector where necessary, and get remedial action implemented)

Recommendations: No recommendations.

Summary: This line heater is in good overall condition, visual external and ultrasonic thickness survey carried out on piping – no metal thickness detected below nominal minus corrosion allowance.

Line heater is fit for service.

Inspected By: Dellas Wiedman Date: July 17, 2008



Over view