



<input type="checkbox"/> Installation <input checked="" type="checkbox"/> External <input type="checkbox"/> Internal													
Date:	Dec.22/2016				Description:	<input checked="" type="checkbox"/> Vessel <input type="checkbox"/> Exchanger <input type="checkbox"/> Furnace <input type="checkbox"/> Boiler							
Inspector:	Curtis Graham				Unit #:	Equip #:							
Agent Co:	Streamline Inspection				Equip. Name:	Separator							
Owner:	CNRL				Jurisdiction #:	A3054734			CRN #:	K9874.213			
Region:	St Albert				Manufacturer:	Nusco							
Area:	Penhold				Year Built:	1995			S/N:	50309-200			
Facility:	Satellite				Location/LSD:	16-15-037-26W4M							
Service	<input checked="" type="checkbox"/> Sweet <input type="checkbox"/> Sour			RT: 3	HT: No	PSV Location		Piping		<input checked="" type="checkbox"/> T <input type="checkbox"/> F		MDMT	-20F
Zones:	MAWP	Design T	Set P	TAG#	Manufacturer	S/N	In. Sz	Out. Sz	Serv. Co.	Serv. Date	IV	CSO	Capacity
Shell Side	250psi	100F					2"						
Tube Side													
Other													
Components	Material	Nominal t	CA	Retire t	Lowest t	t OK?	Calc. t-min	Comment					
	Shell	SA516-70	0.375"			<input type="checkbox"/> Y <input type="checkbox"/>							
	T Head	SA234-WPB	0.365"			<input type="checkbox"/> Y <input type="checkbox"/>							
	Channel					<input type="checkbox"/> Y <input type="checkbox"/>							
	Tube					<input type="checkbox"/> Y <input type="checkbox"/>							
Other						<input type="checkbox"/> Y <input type="checkbox"/>		Specify:					
Orientation	<input type="checkbox"/> Hor. <input checked="" type="checkbox"/> Ver.		Foundation	<input type="checkbox"/> Concrete <input type="checkbox"/> Gravel <input type="checkbox"/> Timbers <input checked="" type="checkbox"/> Steel <input type="checkbox"/> Other:			Condition Acceptable						
Dimensions	Length: 28"			Width: 24"			Volume:						
Support	<input type="checkbox"/> Saddle <input type="checkbox"/> Seal-welded <input type="checkbox"/> Free to Move		Condition										
	<input checked="" type="checkbox"/> Skirt <input checked="" type="checkbox"/> Free of debris		Comment: No UT Access				Condition Acceptable		Good condition				
	<input type="checkbox"/> Hangers <input type="checkbox"/> Secure		Comment:				Condition						
	<input type="checkbox"/> Other		Specify:				Condition						
Overall	General Condition Acceptable Good condition						Electrical grounding <input type="checkbox"/> Direct <input type="checkbox"/> Indirect <input checked="" type="checkbox"/> None						
Ext. Surface	<input checked="" type="checkbox"/> Painted <input type="checkbox"/> Insulated <input type="checkbox"/> Fire-proofed <input type="checkbox"/> Cladded <input type="checkbox"/> Other:						Condition Acceptable Good condition						
Ext. Fixtures	<input type="checkbox"/> Ladder <input type="checkbox"/> Platform(s) <input type="checkbox"/> Other:				Condition								
	<input type="checkbox"/> Manway <input checked="" type="checkbox"/> Port		Size: 2"		<input type="checkbox"/> Reinforcement Pads used		<input type="checkbox"/> Weep Holes Present						
	Comment Acceptable Good condition												
Davit Arm	<input type="checkbox"/> Present <input type="checkbox"/> Greased		<input type="checkbox"/> Double Nuted		Condition N/A								
Piping	<input checked="" type="checkbox"/> PSV <input type="checkbox"/> Supported		<input type="checkbox"/> Joined per code		<input type="checkbox"/> Drains Properly		<input type="checkbox"/> Well Coated		Comment N/A				
	<input checked="" type="checkbox"/> Inlet <input checked="" type="checkbox"/> Supported		<input checked="" type="checkbox"/> Joined per code		<input checked="" type="checkbox"/> Free from leaks		<input checked="" type="checkbox"/> Well Coated		Comment Acceptable				
	<input checked="" type="checkbox"/> Outlet <input checked="" type="checkbox"/> Supported		<input checked="" type="checkbox"/> Joined per code		<input checked="" type="checkbox"/> Free from leaks		<input checked="" type="checkbox"/> Well Coated		Comment Acceptable				
	<input checked="" type="checkbox"/> Drain <input checked="" type="checkbox"/> Supported		<input checked="" type="checkbox"/> Joined per code		<input checked="" type="checkbox"/> Free from leaks		<input checked="" type="checkbox"/> Well Coated		Comment Acceptable				
	<input checked="" type="checkbox"/> Instrumentation		<input checked="" type="checkbox"/> Supported		<input checked="" type="checkbox"/> Joined per code		<input checked="" type="checkbox"/> Free from leaks/kinks		Comment Acceptable				
<input type="checkbox"/> Process Fluid Identified		<input type="checkbox"/> Flow Direction Marked		Comment Poor									
Valves	<input checked="" type="checkbox"/> Manual Valves		<input checked="" type="checkbox"/> Free from leaks		Comment Acceptable Good condition								
	<input checked="" type="checkbox"/> Automated Control Valve		<input checked="" type="checkbox"/> Free from leaks		Comment Acceptable Good condition								
	<input type="checkbox"/> Vents and Drain plugged		Comment Fair Threaded connection on shell needs plug										
Gauges	<input type="checkbox"/> Pressure		Reading:		Condition N/A No gauge located								
	<input type="checkbox"/> Temperature		Reading:		Condition N/A No gauge located								
Sight Glass	<input checked="" type="checkbox"/> Fluid Level		Reading:		Condition Acceptable Clear & Legible								
Inspection Summary	This vessel was not in operation at the time of this inspection. Vessel and piping in good condition, piping well supported. All piping is threaded. Paint in good condition. Data plate is secured and legible. No short bolting was located on piping flange connections. Vessel ground wire was not located. There was no PSV at the time of this inspection. Vessel is secured to skid, skirt welded to floor. UT inspections performed by Streamline Inspection Ltd, Nov. 2016. No access for UT under vessel skirt.												
Recommended Actions:										NCR/IDR			
Ensure vessel is directly or indirectly grounded before putting back into operation.										IDR			
Ensure PSV is installed to code and set at or below mawp of vessel before put into service										IDR			
Ensure all threaded connections have plugs										IDR			
VESSEL STATUS													
Integrity Status	Suitable for Continued Service <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Immediate Repairs Required <input type="checkbox"/> Future Repairs Required <input type="checkbox"/> Replace												
Inventory Status	<input checked="" type="checkbox"/> In Service <input type="checkbox"/> Out of Service <input type="checkbox"/> Surplus <input type="checkbox"/> Scrap <input type="checkbox"/> Action Items Completed												

Additional Notes on continuation page: (Report _____) Inspection Interval: _____ yrs. OR Changed to: _____ yrs.

IPV/IBPV Certificate #: 000785, API 510 51479 PSV Interval: 5 yrs. OR Changed to: _____ yrs.

Signature of In-Service Inspector:

INSPECTION PHOTOGRAPHS



LSD SIGN



VESSEL DATA PLATE



VESSEL OVERVIEW



FOUNDATION OVERVIEW



MISSING PLUG ON THREADED CONNECTION (SHELL)




PSV INLET PIPING (NO PSV)



Location Name:	PENHOLD	LSD:	16-15-37-26W4
Jur #:	A3054734	Equipment/Tag No.	
Equipment Description:	SEPARATOR		
Manufacturer:	NUSCO		
Serial Number:	50309-200	CRN:	K9874.213
Shell MAWP:	250	PSI	Shell Design Temp: 100 °F
Tube MAWP:		PSI	Tube Design Temp: °F
Shell Material:	SA-106-B	Head Material:	SA-516-70N
Shell Thickness:	0.375	in	Head Thickness: 0.365 in
Corrosion Allowance:	0.0625	in	Date Built: 1995
Size:	24	in	Pipe / Rolled Plate: PIPE
RT:	3		Client DWG #:

NOTES: ALL PIPING ASSOCIATED TO VESSEL IS THREADED / NO ACCESS UNDER SKIRT







Ultrasonic Corrosion Survey

*All values are in inches unless otherwise stated.

Survey Name: Canadian Natural

Date: Dec 22, 2016

Inspector: D. Robak

LSD: 16-15-37-26W4	Area: PENHOLD	Location: FIELD
Jur #: A3054734	Tag Number:	Vessel Name: SEPARATOR
CRN: K9874.213	Year Built: 1995	Serial Number: 50309-200
RT: 3	Vessel CA: 0.063 in	Manufacturer: NUSCO
	Shell MAWP: 250 PSI	Tube MAWP: PSI
	MAWTF: 100 °F	MAWTF: °F
		Pipe/Plate PIPE

TML Description	Baseline	Flange ANSI:	Material: SA-516-70N
00 HEAD	2016	Flag CA Nominal	T Min STCR in/yr LTCR in/yr
Shape: Ellipsoidal	Min 0.371	0.303 0.063 0.365	0.0000 0.0000
OD: 24	Avg 0.374		Remaining Life:
Spec: ASME VIII Div.1	Comments:		Retirement Date:

TML Description	Baseline	Flange ANSI:	Material: SA-106-B
05 SHELL	2016	Flag CA Nominal	T Min STCR in/yr LTCR in/yr
Shape: Cylindrical	Min 0.359	0.313 0.063 0.375	0.0000 0.0008
OD: 24	Avg 0.367		Remaining Life:
Spec: ASME VIII Div.1	Comments:		Retirement Date:

TML Description	Baseline	Flange ANSI:	Material: SA-106-B
10 SHELL	2016	Flag CA Nominal	T Min STCR in/yr LTCR in/yr
Shape: Cylindrical	Min 0.410	0.313 0.063 0.375	0.0000 0.0000
OD: 24	Avg 0.419		Remaining Life:
Spec: ASME VIII Div.1	Comments:		Retirement Date:

TML Description	Baseline	Flange ANSI:	Material: SA-516-70N
15 HEAD	2016	Flag CA Nominal	T Min STCR in/yr LTCR in/yr
Shape: Ellipsoidal	Min 0.356	0.303 0.063 0.365	0.0000 0.0004
OD: 24	Avg 0.364		Remaining Life:
Spec: ASME VIII Div.1	Comments:		Retirement Date:



Ultrasonic Corrosion Survey

*All values are in inches unless otherwise stated.

Survey Name: Canadian Natural

Date: Dec 22, 2016

Inspector: D. Robak

LSD: 16-15-37-26W4	Area: PENHOLD	Location: FIELD
Jur #: A3054734	Tag Number:	Vessel Name: SEPARATOR
CRN: K9874.213	Year Built: 1995	Serial Number: 50309-200
RT: 3	Vessel CA: 0.063 in	Manufacturer: NUSCO
	Shell MAWP: 250 PSI	Tube MAWP: PSI
	MAWTF: 100 °F	MAWTF: °F
		Pipe/Plate PIPE

TML Description	Baseline	Flange ANSI:	Material: SA-106-B
20 PIPING	2016	Flag CA Nominal	T Min STCR in/yr LTCR in/yr
Shape: 360° Circ	Min 0.332	0.300 0.043 0.343	0.0000 0.0005
OD: 2.375	Avg 0.350		Remaining Life:
Spec: ASME B31.3	Comments: ASSUME NOMNAL		Retirement Date:

TML Description	Baseline	Flange ANSI:	Material: SA-106-B
25 PIPING	2016	Flag CA Nominal	T Min STCR in/yr LTCR in/yr
Shape: 360° Circ	Min 0.186	0.135 0.019 0.154	0.0000 0.0000
OD: 2.375	Avg 0.191		Remaining Life:
Spec: ASME B31.3	Comments: ASSUME NOMNAL		Retirement Date:

TML Description	Baseline	Flange ANSI:	Material: SA-106-B
30 PIPING	2016	Flag CA Nominal	T Min STCR in/yr LTCR in/yr
Shape: 360° Circ	Min 0.147	0.135 0.019 0.154	0.0000 0.0003
OD: 2.375	Avg 0.159		Remaining Life:
Spec: ASME B31.3	Comments: ASSUME NOMNAL		Retirement Date:

TML Description	Baseline	Flange ANSI:	Material: SA-106-B
35 PIPING	2016	Flag CA Nominal	T Min STCR in/yr LTCR in/yr
Shape: 360° Circ	Min 0.199	0.191 0.027 0.218	0.0000 0.0009
OD: 2.375	Avg 0.212		Remaining Life:
Spec: ASME B31.3	Comments: ASSUME NOMNAL		Retirement Date:



Ultrasonic Corrosion Survey

*All values are in inches unless otherwise stated.

Survey Name: Canadian Natural

Date: Dec 22, 2016

Inspector: D. Robak

LSD: 16-15-37-26W4	Area: PENHOLD	Location: FIELD						
Jur #: A3054734	Tag Number:	Vessel Name: SEPARATOR						
CRN: K9874.213	Year Built: 1995	Serial Number: 50309-200						
RT: 3	Vessel CA: 0.063 in	Manufacturer: NUSCO						
	Shell MAWP: 250 PSI	MAWTF: 100 °F	Tube MAWP: PSI	MAWTF: °F	Pipe/Plate PIPE			
TML Description	Baseline	Flange ANSI:	Material: SA-106-B					
40 PIPING	2016	Flag	CA	Nominal	T Min	STCR in/yr	LTCR in/yr	
Shape: 360° Circ	Min 0.217	0.191	0.027	0.218		0.0000	0.0000	
OD: 2.375	Avg 0.227	Remaining Life:						
Spec: ASME B31.3	Comments: ASSUME NOMNAL	Retirement Date:						