

**Canadian Natural Resources Limited  
GENERAL PRESSURE VESSEL INFORMATION**

**Job # 10.110419**

<b>District:</b> Ft. St. John B.C.	Skid No.
<b>Facility:</b> Currant Compressor St.	<b>Location (LSD):</b> b-09-C/94-A-16
<b>Vessel Name Equipment Number:</b> Glycol Contactor	
<b>Orientation:</b> Vertical	
<b>Status:</b> In Service	<b>Regulatory Inspection</b>

**PRESSURE VESSEL NAMEPLATE DATA**

"A" or "G" or "S" (Sask.) or BC Registration Number. <b>C35011</b>		CRN Number: P 6020.21	
Vessel serial number: 032157-101		Size: 20.0 in. X 36.0 ft.	
Shell thickness: 25.4 mm		Shell material: SA516 70N	
Head thickness: 24.33 mm		Head material: SA516 70N	
Tube wall thickness:		Tube material:	
Tube diameter:		Tube length:	
Channel thickness:		Channel material:	
Design pressure	Shell: 1480 PSI	Operating pressure	Shell:
	Tubes:		Tubes:
Design Temp.	Shell: 100 F	Operating temperature	Shell:
	Tubes:		Tubes:
X-ray: RT 1		Heat treatment: Yes	
Code parameters: ASME VIII, Div 1		Coated: no	
Manufacturer: Propak Systems		Year built: 2003	
Corrosion allowance: 0.0		Man way: no	

**PRESSURE SAFETY VALVE NAMEPLATE DATA**

PSV Tag #	Manufacture	Model #	Serial #	Set Pressure (KPa)	Capacity (scfm)	Service Date
	<b>Mercer</b>	<b>81-33251T25G21</b>	<b>155394</b>	<b>1000 PSI</b>	<b>8037</b>	
CRN #	Service By	Block Valve	Location	Size	Code Stamp	
<b>OG8841.5C</b>	<b>Unified Valve</b>	<b>No</b>	<b>Lower Shell</b>	<b>1.5 x 2.0</b>	<b>UV/NB</b>	

**SERVICE CONDITIONS-INDICATE ALL THAT APPLY**

Sweet X	Sour	Oil	Gas X	Water X
Amine	LPG	Condensate X	Air	Glycol X

Other (Describe):

**Inspection Interval** \_\_\_\_\_ **PSV Service Interval** \_\_\_\_\_  
(Determined by MIC in conjunction with Chief Inspector following guidelines of CNRL's Owner-User Inspection Program)

Reports reviewed and accepted by:  
**Mechanical Integrity Coordinator** \_\_\_\_\_ **Date** \_\_\_\_\_

<b>External Inspection Items</b>	G	F	P	N/A	<b>Comments</b>
<b>Insulation</b> Verify sealed around manways, nozzles, no damage present, and there is no egress of moisture.				X	Not insulated.
<b>External Condition</b> Assess paint condition, areas peeling, record any corrosion, damage, etc (record location, size and depth of corrosion or damage)	X				Paint is in good condition. No signs of damage or distortion.
<b>Leakage</b> Record any leakage at flanges, threaded joints, weep holes on repads, etc.	X				No signs of leaking.
<b>Saddle/skirt</b> Assess condition of paint, fire protection, and concrete. Look for corrosion, buckling, dents, etc. Look at vessel surface area near supports. Verify no signs of leakage at attachment to vessel and attachment welds are acceptable. Ground wire attached?	X				Skirt is welded to lower head. No signs of cracking or leaking at welds. No signs of leakage.  Vessel grounded through the skid package.
<b>Anchor Bolts</b> Hammer tap to ensure secure. Look for cracking in treads or signs of deformation.	X				Securely fastened.
<b>Concrete foundation</b> Check for cracks, spalling, etc.				X	None.
<b>Ladder / Platform</b> Describe general condition, ensure support is secure to vessel, and describe any hazards.				X	None.
<b>Nozzle</b> Assess paint, look for leakage, and ensure stud threads are fully engaged. Record any damage, deflection, etc. Are nozzles gusseted?	X				Studs are fully engaged. No signs of leaking. No gussets.
<b>Gauges</b> Ensure gauges are visible, working, no leakage, and suitable for range of MAWP/Temp.		X			<b>Pressure: 0 – 300 PSI. Does not meet MAWP</b>
<b>External Piping</b> Ensure pipe is well supported. All clamps, supports, shoes, etc. in place. Look for evidence of structural overload, deflection, etc. Paint condition, external corrosion?	X				Piping is well supported.. No signs of deflection. <b>No leaks.</b>
<b>Valving</b> Ensure no leaks are visible. Valves are properly supported and chained if necessary.	X				Well supported – no leaks.
<b>PSV</b> Ensure PSV is set at pressure at or below that of vessel. Discharge piping is same size as inlet to valve and is properly supported and routed. Ensure no block valves between PSV and vessel or if there are they are locked open.	X				Located on lower shell. Set pressure is below MAWP. Seal intact. No block valves. Discharge piping is same size as valve outlet.
<b>NDE methods</b> Was UT/ MPI done on vessel (MI coordinator to review results)	X				Ultrasonic corrosion survey carried out – no metal thickness detected below nominal.
<p><b>Recommendations or corrective actions : Vessel is Fit for Service or describe corrective actions required)</b> (MIC to review corrective actions with Operations, discuss with Chief Inspector where necessary, and get remedial action implemented)</p> <p><b>Recommendations:</b> 1 Install suitable pressure gauge.</p> <p><b>Summary:</b> This vessel is in good condition, visual external and ultrasonic thickness inspection carried out – no metal thickness detected below nominal.</p> <p><b>Long term corrosion rate based on greatest thickness loss – no corrosion rate to assess.</b></p> <p><b>Vessel is fit for service.</b></p>					

Inspected By: Mike Dutcher

Date: August 03, 2011



LSD



Overview (internal)



Overview (external)



Data Plate



PSV



PSV Data Tag



PSV Data Plate



PSV Data Plate



Pressure gauge does not meet MAWP