

# Apex Valve Services

- ABSA (ASVS #64) CERT. - API SPEC. Q1(5th ED.)

Date: 23-Dec-11

PRV WT #SL

**73253**

Customer Info	Company:	CNRL	Customer WO#:		Customer PO#:	U13621500-N205	Customer Info		
	Contact:	DARREN RISLING	Customer AFE:		Invoiced:	<input type="checkbox"/> Invoice #: 0			
	Phone:	(780) 891-3790	Area:	BRINTNELL					
	Fax:		Location:	12-9-81-22W4 CUTSHACK BLOWCASE					
Valve Info	ValveID:	-	Top Type:	C.C.	Temp:	-	Valve Info		
	Serial#:	010062-22	Size:	.75MX1F	Cold Set:	-			
	Manufacturer:	TAYLOR	Set Pres:	SEE RESET	CRN#:	OG01316.2C			
	Model#:	SEE BELOW	Capacity:	SEE RESET	Connection Type:	THREAD			
	In Flange Size:	-	Back Pressure:	-	Internal Valve#:	-			
	Out Flange Size:	-	Code Symbol:	UV/NB	Internal Basket#:	-			
Receive Insp	Visual Condition:	NEW	Data Plate Cond:	LEGIBLE			Receive Insp		
	Top Seal:	-	Body:	-	Bonnet:	-			
	Bottom Seal:	-	Inlet:	-	Last Service:	-			
	Insignia:	-	Outlet:	-	Previous Tag#:	-			
Cust Instructions	Pretest Required:	<input type="checkbox"/>	Reset Required:	<input checked="" type="checkbox"/>	Customer Instructions:		Cust Instructions		
	Pre Test By:	-	Set Pres Before Reset:	25 PSI	SUPPLY NEW VALVE AS PER CUSTOMER REQUEST				
	Pre Test Sim:		Cap Before Reset:	136 SCFM					
	Pre Test Set:		Set Pres After Reset:	70 PSI					
	Pre Test Gauge:		Cap After Reset:	297 SCFM				Service Valve is in	GAS
	Pre Test Leakage:		Cold Set After Reset:						
Component Inspection/Billing	<b>Component Check List</b>		<b>As Found Condition</b>		<b>Parts Comment</b>		<b>Replace</b>	<b>Price</b>	Component Inspection/Billing
	NEW VALVE						No	\$225.00	
Final Test	NB18/OEM SetPres Def:		Seals Inst:	TOP	New Valves: \$225.00 Parts Total: \$0.00 Shop Supplies: \$0.00 Labour: \$0.00 Shipping: \$0.00 Other: \$0.00 <b>SUB TOTAL:</b> \$225.00 <b>GST:</b> \$11.25 <b>TOTAL:</b> \$236.25  <b>Customer Signature:</b> _____				Cost Summary
	POP		Final Cap:	297 SCFM					
	Test Medium:	AIR	Back Pres Test:	30 PSI					
	Test Gauge ID:	G19-G20	Paint:	RED					
	Simmer:	67 PSI	Protectors:	THREAD					
	Final Set Pres:	70 PSI	Finished By:	CAMERON COURTS					
	Blow Down:	-	Final Test By:	LANCE KENDALL					
	Model # Change:	82E3251311	Shipped With:	AVS					
	ServComp:	31-Jan-11	Ship Date:	05-Jan-12					
	Leak Test Per Mfg Spec/API 527: 0 BPM @ 90%								
	Comments: MODEL # CHANGED FROM 82E1251311, TO BE INSTALLED IN PLACE OF 35397-58								