

# Apex Valve Services

- ABSA (ASVS #64) CERT. - API SPEC. Q1(5th ED.)

Date: 01-Mar-13

PRV WT #SL **77118**

Customer Info	Company:	CNRL	Customer WO#:		Customer PO#:	U13621500-N239	Customer Info		
	Contact:	CHRIS/AL	Customer AFE:		Invoiced:	<input type="checkbox"/> Invoice #: 0			
	Phone:	(780) 891-3790	Area:	BRINTNELL					
	Fax:		Location:	12-9-81-22W4 CUTSHACK BLOWCASE					
Valve Info	ValveID:	S/N: WF98850	Top Type:	C.C.	Temp:	-	Valve Info		
	Serial#:	010062-22	Size:	.75MX1F	Cold Set:	-			
	Manufacturer:	TAYLOR	Set Pres:	70 PSI	CRN#:	OG01316.2C			
	Model#:	82E3251311	Capacity:	297 SCFM	Connection Type:	THREAD			
	In Flange Size:	-	Back Pressure:	-	Internal Valve#:	-			
	Out Flange Size:	-	Code Symbol:	UV/NB	Internal Basket#:	-			
Receive Insp	Visual Condition:	GOOD	Data Plate Cond:	LEGIBLE		Receive Insp			
	Top Seal:	INTACT	Body:	GOOD	Bonnet:		-		
	Bottom Seal:	-	Inlet:	CLEAN	Last Service:		JAN 31, 2011		
	Insignia:	AVS	Outlet:	CLEAN	Previous Tag#:		73253		
Cust Instructions	Pretest Required:	<input type="checkbox"/>	Reset Required:	<input type="checkbox"/>	Customer Instructions:		Cust Instructions		
	Pre Test By:	-	Set Pres Before Reset:		REMOVED FROM STOCK - PERFORM TEST ONLY				
	Pre Test Sim:		Cap Before Reset:						
	Pre Test Set:		Set Pres After Reset:						
	Pre Test Gauge:		Cap After Reset:					Service Valve is in	
	Pre Test Leakage:		Cold Set After Reset:		GAS				
Component Inspection/Billing	<b>Component Check List</b>		<b>As Found Condition</b>		<b>Parts Comment</b>		<b>Replace</b>	<b>Price</b>	Component Inspection/Billing
	TEST ONLY TAG						No	\$4.50	
	TEST ONLY LABOUR						No	\$55.00	
Final Test	NB18/OEM SetPres Def:		Seals Inst:	TOP	New Valves: \$0.00 Parts Total: \$4.50 Shop Supplies: \$9.50 Labour: \$55.00 Shipping: \$0.00 Other: \$0.00 <b>SUB TOTAL:</b> \$69.00 <b>GST:</b> \$3.45 <b>TOTAL:</b> \$72.45  <b>Customer Signature:</b>				Cost Summary
	POP		Final Cap:	297 SCFM					
	Test Medium:	AIR	Back Pres Test:	30 PSI					
	Test Gauge ID:	G19-G20	Paint:	RED					
	Simmer:	69 PSI	Protectors:	THREAD					
	Final Set Pres:	70 PSI	Finished By:	LANCE KENDALL					
	Blow Down:	-	Final Test By:	CAMERON COURTS					
	Model # Change:	-	Shipped With:	AVS					
	ServComp:	01-Mar-13	Ship Date:	02-Mar-13					
	Leak Test Per Mfg Spec/API 527: 0 BPM @ 90%								
	Comments: TO BE INSTALLED IN PLACE OF S/N: 35397-58								